REBUILDING I-93 SALEM TO MANCHESTER



10418H: EXIT 3 PARK & RIDE

PROJECT OVERVIEW: Contract 10418H will construct a new Park and Ride facility in the area of Exit 3, just east of the I-93 northbound off-ramp in Windham, creating over 130 spaces for vehicles. Access to the Park and Ride will be from the newly constructed portion of NH 111A. This new Park and Ride will replace the temporary Park and Ride that was at the intersection of NH 111 and Wall Street.



| PROJECT SCHEDULE |
|--|
| % Complete: 65% |
| Recent Activities: Rapid progress continues in the construction of the Exit 3 Park and Ride. All select materials have been placed and light posts have been installed. Sidewalk along NH Route 111A has been prepared for paving. |
| Upcoming Activities: Fine grading and paving is anticipated soon. |

| PROJECT FACTS | Contract: 10418H | |
|---|------------------|--|
| Advertised Date: | August 30, 2016 | |
| Award Date: | Nov. 16, 2016 | |
| Construction Start Date: | Nov. 28, 2016 | |
| Est. Completion Date: | Oct. 27, 2017 | |
| Bid Price: | \$1.6M | |
| Total Est. Construction Cost: bid plus inspection, testing, oversight | \$2.1M | |
| Contractor: George R. Cairns and Sons, Inc. | | |





ABOVE: CLOCKWISE FROM TOP LEFT: PARKING AREA LIGHT POLES ARE INSTALLED; DRONE AERIAL OF THE PARK AND RIDE FACING EAST; EARTHWORK IN MAY; DRONE AERIAL SHOWING ENTIRE PARK AND RIDE SITE, FACING NORTH.

BELOW: SITE WORK AT THE NEW PARK AND RIDE AREA





