

# REBUILDING I-93 SALEM TO MANCHESTER



## 14633I: NB & SB MAINLINE BETWEEN EXITS 4 AND 5

### PROJECT FACT SHEET

**PROJECT OVERVIEW:** Contract 14633I will reconstruct and widen approximately two miles of the NB and SB lanes of I-93, starting just north of Exit 4 and proceeding northerly to just north of Stonehenge Road. The I-93 NB and SB bridges over Stonehenge Road will be widened to accommodate this work. Additionally the 14633I project will construct the final paving of NB and SB through the Exit 5 area.

PROJECT SCHEDULE	
% Complete: 4%	
<b>Recent Activities:</b> Clearing and blasting have begun at various locations throughout the project, with an emphasis on creation of detention basins. Fill is being placed on the east side of I-93 Northbound. Work at the NB Bridge over Stonehenge Road has started with the installation of cofferdams.	
<b>Upcoming Activities:</b> The contractor will continue with placement of embankment and paving to allow for temporary widening and traffic shifts. Work on construction of detention basins will continue.	

PROJECT FACTS	CONTRACT: 14633I
Advertised Date:	Nov. 15, 2016
Award Date:	Feb. 15, 2017
Start Construction Date:	March 8, 2017
Est. Completion Date:	August 2019
Bid Price:	\$34.2M
Total Est. Construction Cost: (bid plus inspection, testing, oversight, etc.)	\$36.6M
Construction funded with a \$200M TIFIA loan.	
Contractor: Weaver Brothers Construction Company	

Updated: 4-27-17



[RebuildingI93.com](http://RebuildingI93.com)

MOVING  
AHEAD



*PLACEMENT OF EMBANKMENT ALONG NORTHBOUND BARREL.*

*INSTALLATION OF DRAINAGE PIPE EXTENSION ALONG NORTHBOUND.*

