


REBUILDING I-93 SALEM TO MANCHESTER



14633B: NB & SB MAINLINE WIDENING WEIGH STATION TO KENDALL POND ROAD

PROJECT FACT SHEET



PROJECT OVERVIEW:

Contract 14633B will reconstruct and widen approximately **3.5 miles of both the NB and SB** lanes of I-93 from approximately the weigh stations north to Kendall Pond Road. Four bridges, I-93 NB & SB over North Lowell Road and over Fordway Extension, will be widened to accommodate this work.

PROJECT FACTS	CONTRACT: 14633B
Advertised Date:	November 10, 2015
Award Date:	February 10, 2016
Start Construction Date:	February 17, 2016
Est. Completion Date:	October 25, 2019
Bid Price:	\$49.4M
Total Est. Construction Cost: (bid plus inspection, testing, oversight, etc.)	\$54.4M
Construction is funded with a \$200M TIFIA Loan.	
Contractor: R.S. Audley, Inc.	

PROJECT SCHEDULE
% Complete: 71%
Recent Activities: Paved I-93 SB just south of Fordway Extension. ITS conduit was installed from the SB weigh station northward. Crushed stone was placed between the North Lowell Road and Fordway Extension. North Lowell Road NB bridge abutments completed. Fordway bridge abutment constructed. Work is continuing on the North Lowell Road SB bridge wingwalls, and on backfilling its abutments.
Upcoming Activities: Rock bolts and dowels to be installed later in April. Bridgework at Fordway and North Lowell Road bridges to continue. SB mainline: drainage work continues and subgrade is being established in preparation for select materials.

Updated: 4-18-18



RebuildingI93.com

**MOVING
AHEAD**



ABOVE: SB NORTH LOWELL ROAD BRIDGE BACK-FILLING



UPPER RIGHT: DRAINAGE DETENTION BASIN
MIDDLE RIGHT: FORDWAY SB BRIDGE WORK
LOWER RIGHT: SB SUBGRADE PREPARATION



BELOW: PIPES STOCKPILE

